


Q2 2017 Short Circuit Reinforcement (SCR) Status Update - published 31 July 2017

Orange denotes a change since the last SCR Status Update such as the completion of a SCR, or a change to a SCR scheduled completion date since the last update or the addition / removal of a new SCR.

		Scheduled Short Circuit Completion Date	
		Update as at 31- July - 17	Comment as at 31 - July - 17
Station	Short Circuit Reinforcement (SCR)	(Month/Year)	
Cashla	Cashla 110 kV station: 110 kV circuit breaker on Galway circuit 3	Complete	
Cashla	Cashla 110 kV station: 110 kV circuit breaker on T2101	Complete	
Galway	Galway 110 kV station: 110 kV circuit breaker on T141	Complete	As of the 2017 Q2 Quarterly web update, all SCRs are now complete. Therefore there will be no further quarterly updates until new SCRs are identified. Where new SCRs are identified, the Quarterly SCR Status Updates will be reinstated.
Galway	Galway 110 kV station: 110 kV circuit breaker on T142	Complete	As of the 2017 Q2 Quarterly web update, all SCRs are now complete. Therefore there will be no further quarterly updates until new SCRs are identified. Where new SCRs are identified, the Quarterly SCR Status Updates will be reinstated.