


Q1 2016 Short Circuit Reinforcement (SCR) Status Update - published 29 April 2016

Orange denotes a change since the last SCR Status Update such as the completion of a SCR, or a change to a SCR scheduled completion date since the last update or the addition / removal of a new SCR.

		Scheduled Short Circuit Completion Date	
		Update as at 31-Mar-16	Comments as at 31-Mar-16
Station	Short Circuit Reinforcement (SCR)	(Month/Year)	
Cashla	Cashla 110 kV station: 110 kV circuit breaker on Galway circuit 3	Complete	
Cashla	Cashla 110 kV station: 110 kV circuit breaker on T2101	2016	
Galway	Galway 110 kV station: 110 kV circuit breaker on T141	2016	
Galway	Galway 110 kV station: 110 kV circuit breaker on T142	2016	