

**Q3 2016 Short Circuit Reinforcement (SCR) Status Update - published 28 October 2016**

Orange denotes a change since the last SCR Status Update such as the completion of a SCR, or a change to a SCR scheduled completion date since the last update or the addition / removal of a new SCR.

		<b>Scheduled Short Circuit Completion Date</b>	
		<b>Update as at 30-Sep-16</b>	<b>Comments as at 30-Sep-16</b>
<b>Station</b>	<b>Short Circuit Reinforcement (SCR)</b>	<b>(Month/Year)</b>	
Cashla	Cashla 110 kV station: 110 kV circuit breaker on Galway circuit 3	<b>Complete</b>	
Cashla	Cashla 110 kV station: 110 kV circuit breaker on T2101	<b>2016</b>	
Galway	Galway 110 kV station: 110 kV circuit breaker on T141	<b>2016</b>	
Galway	Galway 110 kV station: 110 kV circuit breaker on T142	<b>2016</b>	