


Blue denotes a change since the last ATR Status Update such as the completion of an ATR, a change to an ATR scheduled completion date since the last update or the addition / removal of an ATR.

	Assumed Completion Dates used in latest FAQ Study (July 2012)	Scheduled ATR Completion Dates		Link to Eirgrid's Six Step Process Comments as of 31st - Oct - 19
		Update as of 31st - Oct - 19		
Associated Transmission Reinforcement (ATR)	(Month/Year)	(Month/Year)		Comment
Andracusha 110 kV station refurbishment - busbar uprate	2015	Complete		
Arigna T - Carrick on Shannon 110 kV circuit uprate	2016	Complete		
Arigna T - Cordery 110 kV circuit uprate	2016	Complete		
Anva - Carrick on Shannon 110 kV circuit uprate	2015	2021		This ATR is currently in Step 2 of our six step process, EirGrid's Framework for Grid Development (link above). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in January 2020.
Anva - Shankill 110 kV circuit 1 uprate	2015	Complete		
Anva - Shankill 110 kV circuit 2	2012	Complete		
Ballydine - Cullenagh 110 kV circuit uprate	2012	Complete		
Ballydine - Doon 110 kV circuit uprate	2013	Complete		
Ballydine 110 kV station busbar uprate	2013	Complete		
Ballynahulla - North Kerry (Knockanure) 220 kV circuit uprate	2015	2020		This project is currently in step 6 of the six step process.
Ballyvouskill 100 Mvar STATCOM	n/a	2020		This project is currently in step 6 of the six step process.
Ballyvouskill - Clashavoon 220 kV circuit uprate	2015	Complete		
Bellaacorick - Castlebar 110 kV circuit uprate	2013	Complete		
Bellaacorick - Moy 110 kV circuit uprate	2016	2020		This project is currently in step 6 of the six step process.
Bellaacorick 110 kV station busbar uprate	2013	Complete		
Binbane - Cathaleen's Fall 110 kV circuit uprate	2017	2019		This ATR is currently in Step 2 of our six step process, EirGrid's Framework for Grid Development (link above). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in January 2020.
Binbane - Letterkenny 110 kV circuit	2013	Complete		
Bootliah - Ennis 110 kV circuit uprate	2016	Complete		
Bootliah - Tullabrack T 110 kV circuit uprate	2016	Complete		
Butterstown - Cullenagh 110 kV circuit uprate	2013	Complete		
Butterstown - Killoran 110 kV circuit uprate	2013	Complete		
Butterstown 110 kV station busbar uprate	2013	Complete		
Cahir - Kill Hill - Thurles 110 kV circuit uprate	2015	Complete		
Cahir - Tipperary 110 kV circuit uprate	2014	Complete		
Carrick-on-Shannon 110 kV station busbar uprate	2014	Complete		
Cashla - Dalton 110 kV circuit uprate	2017	2020		This ATR is currently in Step 2 of our six step process, EirGrid's Framework for Grid Development (link above). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in January 2020.
Cashla - Salthill - uprate of Salthill Bay Conductor	2016	Complete		
Castlebar - Cloon 110 kV circuit uprate	2015	2021		This ATR is currently in Step 2 of our six step process, EirGrid's Framework for Grid Development (link above). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in January 2020.
Castlebar - Dalton 110 kV circuit uprate	2017	2019		This ATR is currently in Step 2 of our six step process, EirGrid's Framework for Grid Development (link above). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in January 2020.
Castlebar 110 kV station busbar uprate	2015	Complete		
Cathaleen's Fall - Clogher 1 (ex Drumkeen) 110 kV circuit uprate	2014	Complete		
Cathaleen's Fall - Galagh T 110 kV circuit uprate	Complete	Complete		
Cathaleen's Fall - Stranagh 110 kV circuit 1 uprate	Complete	Complete		
Cathaleen's Fall - Stranagh 110 kV circuit 2 uprate	2014	Complete		
Cathaleen's Fall 110 kV station busbar uprate - A1/B1 section	2014	Complete		
Cathaleen's Fall 110 kV station busbar uprate - A2/B2 section	2014	Complete		
Cauteen - Killoran 110 kV circuit uprate	2014	Complete		
Cauteen - Tipperary 110 kV circuit uprate	2014	Complete		
Charleville - Mallow 110 kV circuit uprate	2013	Complete		
Clashavoon - Dunmanway 110 kV circuit	2015	2019		This project is currently in step 6 of the six step process.
Clashavoon - Knockraha 220 kV circuit uprate	2013	Complete		
Clogher 110 kV station - loop-in to Cathaleen's Fall to Drumkeen 110 kV circuit	2014	Complete		
Coolroe - Kilbarry 110 kV circuit uprate	2012	Complete		
Cordery - Stranagh 110 kV circuit uprate	2018	2020		This project is currently in step 5 of the six step process.
Cordery 110 kV station busbar uprate	Complete	Complete		
Crane 110 kV station busbar uprate	Complete	Complete		
Cullenagh - Dungarvan 110 kV circuit uprate	2013	Complete		
Cullenagh - Great Island 220 kV circuit uprate	2013	Complete		
Cullenagh - Knockraha 220 kV circuit uprate	Complete	Complete		
Cullenagh - Waterford 110 kV circuit uprate	Complete	Complete		
Cunghill - Glenree 110 kV circuit uprate	2014	Complete		
Cunghill - Sligo 110 kV circuit uprate	2014	Complete		
Cunghill 110 kV station busbar uprate - busbar sectionaliser only	2014	Complete		
Cushaling 110 kV station busbar uprate	2013	Complete		
Dalton 110 kV station busbar uprate	2017	2020		This ATR is currently in Step 2 of our six step process, EirGrid's Framework for Grid Development (link above). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in January 2020.
Drumkeen 110 kV station busbar uprate - busbar sectionaliser only	2014	Complete		
Dunmanway 110 kV station busbar uprate	2014	Complete		
Dunstown 400/220 kV transformer T4202 - second transformer	2013	2019		This project is currently in step 6 of the six step process.
Ennis 110 kV station busbar uprate	2013	Complete		
Flagford - Sliabh Bawn 110 kV circuit uprate	2015	2023		This ATR is currently in Step 2 of our six step process, EirGrid's Framework for Grid Development (link above). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in January 2020.
Lanesboro - Sliabh Bawn 110 kV circuit uprate	2018	2022		This ATR is currently in Step 2 of our six step process, EirGrid's Framework for Grid Development (link above). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in January 2020.
Flagford - Sligo 110 kV circuit uprate	2018	2022		This project is currently in step 2 of the six step process.
Galway 110 kV Station Redevelopment Project	2017	2022		This project is currently in step 6 of the six step process.
Gorman - Meath Hill 110 kV circuit	2012	Complete		
Great Island 220 kV station replacement	2013	Complete		
High voltage network development in the North West (Renewables Integration Development Project)	2020	2027		This project is currently in step 1 of the six step process.
Ikerrin T - Thurles 110 kV circuit uprate	2013	Complete		
Inchicore - Maynooth 220 kV circuit 1 uprate	2013	Complete		
Inchicore - Maynooth 220 kV circuit 2 uprate	2013	Complete		
Inniscarra - Macroom 110 kV circuit uprate	2013	Complete		
Kilpaddoge - Moneypoint 220 kV cable	2015	Complete		
Kilpaddoge - North Kerry (Knockanure) 220 kV circuit uprate	2015	Complete		
Knockraha 220 kV Busbar Reconfiguration	N/A	2021		This project is currently in step 6 of the six step process.
Lanesboro - Mullingar 110 kV circuit uprate	2017	2024		This ATR is currently in Step 2 of our six step process, EirGrid's Framework for Grid Development (link above). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in January 2020.
Lanesboro 110 kV Station Redevelopment Project	2016	2024		This project is currently in step 5 of the six step process.
Letterkenny 110 kV station busbar uprate	2016	2020		The completion of this project is dependent on the prior completion of a number of projects in Donegal. It is probable that the completion date will be changed. The works are being scheduled in accordance with the following documents: 1. The sequencing of Transmission Projects 2. Eirgrid Policy for Prioritising Use of Outage Windows This project is currently in step 2 of the six step process.
Marina - Trabeg 110 kV circuit 1 uprate	2013	Complete		
Marina - Trabeg 110 kV circuit 2 uprate	2013	Complete		
Marina 110 kV Station Replacement GIS	2014	Complete		
Maynooth - Ryebrook 110 kV circuit uprate	2013	Complete		
Maynooth 220/110 kV Station Upgrade Project	n/a	2023		The scope of this ATR is currently under review. An update will be provided in a future web publication. This project is currently in Step 5 of the six step process.

Kilpaddoge Knockanure 220 kV Cable (The name of this ATR has been changed from Moneypoint - North Kerry (Knockanure) 220 kV Project).	2019	2020	The project is currently in step 6 of the six step process.
Moneypoint - Tullabrack T 110 kV circuit uprate	2016	Complete	
Moneypoint GIS Development (220 kV & 110 kV)	2015	Complete	
Moneypoint GIS Development (400 kV)	2016	Complete	
Mount Lucas - Thomsberry 110 kV circuit	2013	2019	This project is currently in step 6 of the six step process.
May 110 kV station busbar uprate	2016	2020	This project is currently in step 6 of the six step process.
Navan 110 kV station busbar uprate	2013	Complete	
North - South 400 kV project	2017	2023	This project is currently in step 5 of the six step process.
North Connacht 110 kV local network reinforcement	2018	2024	This project is currently in step 4 of the six step process.
North Kerry (Knockanure) 220/110 kV station	2015	Complete	
Raffeen - Trabeg No. 1 110 kV circuit uprate	2014	Complete	
Regional Solution ATR	2020	2022	This ATR has been split into the seven separate ATRs in the lines below.
-Regional Solution: Uprate of Wexford 110 kV busbar	2020	2019	This project is currently in step 6 of the six step process.
-Regional Solution: Uprate of Great Island-Wexford 110 kV circuit	2020	2019	This project is currently in step 6 of the six step process.
-Regional Solution: Great Island - Kilkenny 110kV uprate	2020	2021	This project is currently in step 5 of the six step process.
-Regional Solution: Series Compensation on Dunstown-Laois 400 kV circuit	2020	2022	This project is currently in step 4 of the six step process.
-Regional Solution: Series Compensation on Moneypoint-Laois 400 kV circuit	2020	2022	This project is currently in step 4 of the six step process.
-Regional Solution: Series Compensation on Oldstreet-Woodland 400 kV circuit	2020	2022	This project is currently in step 4 of the six step process.
-Regional Solution: 400 kV Cross-Shannon cable	2020	2022	This project is currently in step 4 of the six step process.
Ryebrook 110 kV station busbar uprate including circuit bays	2012	Complete	
Sligo 110 kV station busbar uprate	2014	Complete	
Srananagh 220 kV project	Complete	Complete	
Tarbert - Tralee No. 2 110 kV circuit	Complete	Complete	
Thomsberry 110 kV station busbar uprate	2013	2019	This project is currently in step 6 of the six step process.
Thurles 110 kV station busbar uprate	2013	Complete	
Tipperary 110 kV station busbar uprate	2014	Complete	