


Blue denotes a change since the last ATR Status Update such as the completion of an ATR, a change to an ATR scheduled completion date since the last update or the addition / removal of an ATR.

	Assumed Completion Dates used in latest FAQ Study (July 2012)	Scheduled ATR Completion Dates	<a href="#">Link to Eirgrid's Six Step Process</a>
	(Month/Year)	(Month/Year)	Update as of 07th - Feb - 20
Associated Transmission Reinforcement (ATR)	(Month/Year)	(Month/Year)	Comment
Ardracrusha 110 kV station refurbishment - busbar uprate	2015	Complete	
Angha T - Carrick on Shannon 110 kV circuit uprate	2016	Complete	
Angha T - Cordery 110 kV circuit uprate	2016	Complete	
Anva - Carrick on Shannon 110 kV circuit uprate	2015	2021	This ATR is currently in Step 2 of our six step process. EirGrid's Framework for Grid Development (link here). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in April 2020.
Anva - Shankill 110 kV circuit 1 uprate	2015	Complete	
Anva - Shankill 110 kV circuit 2	2012	Complete	
Ballydine - Cullenagh 110 kV circuit uprate	2012	Complete	
Ballydine - Doon 110 kV circuit uprate	2013	Complete	
Ballydine 110 kV station busbar uprate	2013	Complete	
Ballynahulla - North Kerry (Knockanure) 220 kV circuit uprate	2015	2020	This project is currently in step 6 of the six step process.
Ballynuskil 100 Mvar STATCOM	n/a	2020	This project is currently in step 6 of the six step process.
Ballynuskil - Clashavoon 220 kV circuit uprate	2015	Complete	
Bellaforick - Castlebar 110 kV circuit uprate	2013	Complete	
Bellaforick - Moy 110 kV circuit uprate	2016	Complete	
Bellaforick 110 kV station busbar uprate	2013	Complete	
Binbane - Cathaleen's Fall 110 kV circuit uprate	2017	2023	Previously, the scope and completion date of this ATR was under review. The need for this ATR has now been confirmed and the technology selection process completed. The expected completion date is 2023.
Binbane - Letterkenny 110 kV circuit	2013	Complete	
Booflagh - Ennis 110 kV circuit uprate	2016	Complete	
Booflagh - Tullabrack T 110 kV circuit uprate	2016	Complete	
Butterstown - Cullenagh 110 kV circuit uprate	2013	Complete	
Butterstown - Killoeran 110 kV circuit uprate	2013	Complete	
Butterstown 110 kV station busbar uprate	2013	Complete	
Cahir - Kill Hill - Thurles 110 kV circuit uprate	2015	Complete	
Cahir - Tipperary 110 kV circuit uprate	2014	Complete	
Carrick-on-Shannon 110 kV station busbar uprate	2014	Complete	
Cashla - Dalton 110 kV circuit uprate	2017	2027	Previously, the scope and completion date of this ATR was under review. The need for this ATR has since been confirmed. The technology selection process for this ATR is now underway. The expected completion date is 2027, which is based on the longest lead time technology under consideration.
Cashla - Salthill - uprate of Salthill Bay Conductor	2016	Complete	
Castlebar - Cloon 110 kV circuit uprate	2015	2021	This ATR is currently in Step 2 of our six step process. EirGrid's Framework for Grid Development (link here). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in April 2020.
Castlebar - Dalton 110 kV circuit uprate	2017	2027	Previously, the scope and completion date of this ATR was under review. The need for this ATR has since been confirmed. The technology selection process for this ATR is now underway. The expected completion date is 2027, which is based on the longest lead time technology under consideration.
Castlebar 110 kV station busbar uprate	2015	Complete	
Cathaleen's Fall - Clogher 1 (ex Drumkeen) 110 kV circuit uprate	2014	Complete	
Cathaleen's Fall - Golagh T 110 kV circuit uprate	Complete	Complete	
Cathaleen's Fall - Srananagh 110 kV circuit 1 uprate	Complete	Complete	
Cathaleen's Fall - Srananagh 110 kV circuit 2 uprate	2014	Complete	
Cathaleen's Fall 110 kV station busbar uprate - A1/B1 section	2014	Complete	
Cathaleen's Fall 110 kV station busbar uprate - A2/B2 section	2014	Complete	
Cauteen - Killonan 110 kV circuit uprate	2014	Complete	
Cauteen - Tipperary 110 kV circuit uprate	2014	Complete	
Charleville - Mallow 110 kV circuit uprate	2013	Complete	
Clashavoon - Dunmanway 110 kV circuit	2015	2019	This project is currently in step 6 of the six step process.
Clashavoon - Knockraha 220 kV circuit uprate	2013	Complete	
Clogher 110 kV station - loop-in to Cathaleen's Fall to Drumkeen 110 kV circuit	2014	Complete	
Coolroe - Kilbarry 110 kV circuit uprate	2012	Complete	
Cordery - Srananagh 110 kV circuit uprate	2018	2020	This project is currently in step 5 of the six step process.
Cordery 110 kV station busbar uprate	Complete	Complete	
Crane 110 kV station busbar uprate	Complete	Complete	
Cullenagh - Dungarven 110 kV circuit uprate	2013	Complete	
Cullenagh - Great Island 220 kV circuit uprate	2013	Complete	
Cullenagh - Knockraha 220 kV circuit uprate	Complete	Complete	
Cullenagh - Waterford 110 kV circuit uprate	Complete	Complete	
Cunghill - Glenree 110 kV circuit uprate	2014	Complete	
Cunghill - Sligo 110 kV circuit uprate	2014	Complete	
Cunghill 110 kV station busbar uprate - busbar sectionaliser only	2014	Complete	
Cushaling 110 kV station busbar uprate	2013	Complete	
Dalton 110 kV station busbar uprate	2017	2020	This ATR is currently in Step 2 of our six step process. EirGrid's Framework for Grid Development (link here). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in April 2020.
Drumkeen 110 kV station busbar uprate - busbar sectionaliser only	2014	Complete	
Dunmanway 110 kV station busbar uprate	2014	Complete	
Dunstown 400/220 kV transformer T4202 - second transformer	2013	2020	This ATR is currently in Step 6 of our six step process. The completion date of this ATR has changed from 2019 to 2020 as the programme for completion of the Dunstown 400/220 kV transformer T4202 - second transformer has changed.
Ennis 110 kV station busbar uprate	2013	Complete	
Flagford - Sliabh Bawn 110 kV circuit uprate	2015	2023	This ATR is currently in Step 2 of our six step process. EirGrid's Framework for Grid Development (link here). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in April 2020.
Lanesboro - Sliabh Bawn 110 kV circuit uprate	2018	2022	This ATR is currently in Step 2 of our six step process. EirGrid's Framework for Grid Development (link here). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in April 2020.
Flagford - Sligo 110 kV circuit uprate	2018	2022	This project is currently in step 2 of the six step process.
Galway 110 kV Station Redevelopment Project	2017	2022	This project is currently in step 6 of the six step process.
Gorman - Meath Hill 110 kV circuit	2012	Complete	
Great Island 220 kV station replacement	2013	Complete	
High voltage network development in the North West (Renewables Integration Development Project)	2020	2027	This project is currently in step 1 of the six step process.
Ikerrin T - Thurles 110 kV circuit uprate	2013	Complete	
Inchicore - Maynooth 220 kV circuit 1 uprate	2013	Complete	
Inchicore - Maynooth 220 kV circuit 2 uprate	2013	Complete	
Innisearra - Macroom 110 kV circuit uprate	2013	Complete	
Kilpaddoge - Monaghan 220 kV cable	2015	Complete	
Kilpaddoge - North Kerry (Knockanure) 220 kV circuit uprate	2015	Complete	
Knockraha 220 kV Busbar Reconfiguration	N/A	2021	This project is currently in step 6 of the six step process.
Lanesboro - Mullingar 110 kV circuit uprate	2017	2024	This ATR is currently in Step 2 of our six step process. EirGrid's Framework for Grid Development (link here). In Step 2 options to meet the need are investigated. The scope and completion date of this ATR is currently under review. An update will be provided in the next web publication in April 2020.
Lanesboro 110 kV Station Redevelopment Project	2016	2024	This project is currently in step 5 of the six step process.
Letterkenny 110 kV station busbar uprate	2016	2020	The completion of this project is dependent on the prior completion of a number of projects in Donegal. It is probable that the completion date will be changed. The works are being scheduled in accordance with the following documents:  1. The sequencing of Transmission Projects 2. Eirgrid Policy for Prioritising Use of Outage Windows  This project is currently in step 2 of the six step process.
Marina - Trabeg 110 kV circuit 1 uprate	2013	Complete	
Marina - Trabeg 110 kV circuit 2 uprate	2013	Complete	
Marina 110 kV Station Replacement GIS	2014	Complete	
Maynooth - Ryebrook 110 kV circuit uprate	2013	Complete	

Maynooth 220/110 kV Station Upgrade Project	n/a	2023	The scope of this ATR is currently under review. An update will be provided in a future web publication. This project is currently in Step 5 of the six step process.
Kilpaddock Knockanure 220 kV Cable (The name of this ATR has been changed from Moneypoint - North Kerry (Knockanure) 220 kV Project).	2019	2020	The project is currently in step 6 of the six step process.
Moneypoint - Tullabrack T 110 kV circuit uprate	2016	Complete	
Moneypoint GIS Development (220 kV & 110 kV)	2015	Complete	
Moneypoint GIS Development (400 kV)	2016	Complete	
Mount Lucas - Thornsberry 110 kV circuit	2013	2020	This ATR is currently in Step 6 of our six step process. The completion date of this ATR has changed from 2019 to 2020 as the programme for completion of the Mount Lucas - Thornsberry 110 kV circuit has changed.
Moy 110 kV station busbar uprate	2016	2020	This project is currently in step 6 of the six step process.
Návan 110 kV station busbar uprate	2013	Complete	
North - South 400 kV project	2017	2023	This project is currently in step 5 of the six step process.
North Connacht 110 kV local network reinforcement	2018	2024	This project is currently in step 4 of the six step process.
North Kerry (Knockanure) 220/110 kV station	2015	Complete	
Raffeen - Trabeg No. 1 110 kV circuit uprate	2014	Complete	
Regional Solution ATR	2020	2022	This ATR has been split into the seven separate ATRs in the lines below.
-Regional Solution: Uprate of Wexford 110 kV busbar	2020	2020	This ATR is currently in Step 6 of our six step process. The completion date of this ATR has changed from 2019 to 2020 as the programme for completion of the Uprate of the Wexford 110 kV busbar has changed.
-Regional Solution: Uprate of Great Island-Wexford 110 kV circuit	2020	2019	Construction has been completed and the ATR is currently proceeding through the ATR completion process. An update will be provided in the Q1 2020 ATR Status Update to be published at the end of April 2020.
-Regional Solution: Great Island - Kilkenny 110kV uprate	2020	2021	This project is currently in step 5 of the six step process.
-Regional Solution: Series Compensation on Dunstown-Laois 400 kV circuit	2020	2022	This project is currently in step 4 of the six step process.
-Regional Solution: Series Compensation on Moneypoint-Laois 400 kV circuit	2020	2022	This project is currently in step 4 of the six step process.
-Regional Solution: Series Compensation on Oldstreet-Woodland 400 kV circuit	2020	2022	This project is currently in step 4 of the six step process.
-Regional Solution: 400 kV Cross-Shannon cable	2020	2022	This project is currently in step 4 of the six step process.
Ryebrook 110 kV station busbar uprate including circuit bays	2012	Complete	
Sligo 110 kV station busbar uprate	2014	Complete	
Srananagh 220 kV project	Complete	Complete	
Tarbert - Tralee No. 2 110 kV circuit	Complete	Complete	
Thornsberry 110 kV station busbar uprate	2013	2020	This ATR is currently in Step 6 of our six step process. The completion date of this ATR has changed from 2019 to 2020 as the programme for completion of the Thornsberry 110 kV station busbar uprate has changed.
Thurles 110 kV station busbar uprate	2013	Complete	
Tipperary 110 kV station busbar uprate	2014	Complete	